

ID	Task Name	Duration	Start	Finish	Predecessor	Location	Mar '26							Apr '26							May '26							Jun '26							Jul '26							Aug '26						
							1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23																
1	<b>HCA Roadside Returf - Phase 1</b>	<b>25 days</b>	<b>Mon 3/30/26</b>	<b>Fri 5/1/26</b>		Anea, Main Greeter Station Entry, Kaulu, Main Entry Road sides, Hainoa Road, Hainoa Road Est, Kuikawa Road (P9), Keaula St.																																										
2	Spray Existing Bermuda	5 days	Mon 3/30/26	Fri 4/3/26																																												
3	Verticut & Prep for Paspalum	5 days	Mon 4/6/26	Fri 4/10/26	2																																											
4	2nd Spray Application	5 days	Mon 4/13/26	Fri 4/17/26	3																																											
5	Harvest and Place Sprigs	5 days	Mon 4/20/26	Fri 4/24/26	4																																											
6	Grow-in Period	5 days	Mon 4/27/26	Fri 5/1/26	5																																											
7	Phase 1 Complete	0 days	Fri 5/1/26	Fri 5/1/26	6																																											
8	<b>HCA Roadside Returf - Phase 2</b>	<b>25 days</b>	<b>Mon 4/20/26</b>	<b>Fri 5/22/26</b>		Kulanakauhale Pu'ukole St, Piiuka St, Puka Pa, Hokuloa St, Kahikole St, Nehe St., Na Hale at Kahikole, Ahinahina/Kulu Villas Side																																										
9	Spray Existing Bermuda	5 days	Mon 4/20/26	Fri 4/24/26																																												
10	Verticut & Prep for Paspalum	5 days	Mon 4/27/26	Fri 5/1/26	9																																											
11	2nd Spray Application	5 days	Mon 5/4/26	Fri 5/8/26	10																																											
12	Harvest and Place Sprigs	5 days	Mon 5/11/26	Fri 5/15/26	11																																											
13	Grow-in Period	5 days	Mon 5/18/26	Fri 5/22/26	12																																											
14	Phase 2 Complete	0 days	Fri 5/22/26	Fri 5/22/26	13																																											
15	<b>HCA Roadside Returf - Phase 3</b>	<b>25 days</b>	<b>Mon 5/11/26</b>	<b>Fri 6/12/26</b>		Pakui, KaUlu Place, Trading Co/Reality, Kumukehu St. Mauka, Ahinahina Place/Outbound Kona Side, NaniWale																																										
16	Spray Existing Bermuda	5 days	Mon 5/11/26	Fri 5/15/26																																												
17	Verticut & Prep for Paspalum	5 days	Mon 5/18/26	Fri 5/22/26	16																																											
18	2nd Spray Application	5 days	Mon 5/25/26	Fri 5/29/26	17																																											
19	Harvest and Place Sprigs	5 days	Mon 6/1/26	Fri 6/5/26	18																																											
20	Grow-in Period	5 days	Mon 6/8/26	Fri 6/12/26	19																																											
21	Phase 3 Complete	0 days	Fri 6/12/26	Fri 6/12/26	20																																											
22	<b>HCA Roadside Returf - Phase 4</b>	<b>25 days</b>	<b>Mon 6/1/26</b>	<b>Fri 7/3/26</b>		UluHala, Kaimupulehu Drive, Kumukehu St. Makai, Coco Alley Kona side																																										
23	Spray Existing Bermuda	5 days	Mon 6/1/26	Fri 6/5/26																																												
24	Verticut & Prep for Paspalum	5 days	Mon 6/8/26	Fri 6/12/26	23																																											
25	2nd Spray Application	5 days	Mon 6/15/26	Fri 6/19/26	24																																											
26	Harvest and Place Sprigs	5 days	Mon 6/22/26	Fri 6/26/26	25																																											
27	Grow-in Period	5 days	Mon 6/29/26	Fri 7/3/26	26																																											
28	Phase 4 Complete	0 days	Fri 7/3/26	Fri 7/3/26	27																																											
29	<b>HCA Roadside Returf - Phase 5</b>	<b>25 days</b>	<b>Mon 7/6/26</b>	<b>Fri 8/7/26</b>		Laueki St (Parcel 2), Pohinahina Place, Lipoa (Parcel 3), Laueki Place (Parcel 4), Coco Alley Kohala																																										
30	Spray Existing Bermuda	5 days	Mon 7/6/26	Fri 7/10/26																																												
31	Verticut & Prep for Paspalum	5 days	Mon 7/13/26	Fri 7/17/26	30																																											
32	2nd Spray Application	5 days	Mon 7/20/26	Fri 7/24/26	31																																											
33	Harvest and Place Sprigs	5 days	Mon 7/27/26	Fri 7/31/26	32																																											
34	Grow-in Period	5 days	Mon 8/3/26	Fri 8/7/26	33																																											
35	Phase 5 Complete	0 days	Fri 8/7/26	Fri 8/7/26	34																																											

HCA Roadside Returf Project 3/3/2026	Task	Milestone	Summary	Project Summary	Manual Summary
---	------	-----------	---------	-----------------	----------------

PHASE 1  
3/30 → 4/24

PHASE 3  
5/11 → 6/5

PHASE 5  
7/6 → 7/31

PHASE 2  
4/20 → 5/15

PHASE 4  
6/1 → 6/26

# Hualalai Resort - Addresses

INTERNAL USE. NOT TO BE DISTRIBUTED.

